

Installation of Modular Classroom Units at Panther Creek High School

Actions to date:

- November 2007: the need for two 8-classrooms modular units was identified;
- November 2007-February 2008: design and preparation of specifications for purchase of two new modular units;
- February 2008: advertisement, receipt of bids and award of contract for procurement of two new units;
- January 2008: the need for an additional six classroom unit was identified;
- January-May 2008: site design and architectural/structural design for all three modular units; note that design drawings for the two newly purchased units were required as part of the submittal to the Town;
- May 2008: plans submitted to Town of Cary for review;
- June-July 2008: advertisement, bid and award of contract for site work, installation, and support facilities for three modular units; the contractor could not begin work without approval from Town;
- June 2008: first set of review comments from Town received and addressed; plans revised and resubmitted in early July;
- Late July 2008: second set of review comments received, along with notice that a traffic study by the town's engineer would be required;
- Mid August 2008: request from Town for advance funding was received, processed and a check was delivered to Town;

Schedule for completion:

- August-early October 2008: Town will conduct traffic study;
- Mid October: receipt of approval from town to proceed;
- November 2008-January 2009: site work, installation of units, construction of ramps and walks, etc.;
- January 2009: move in furnishings and equipment and occupy units;

WCPSS staff is working with Town of Cary staff to expedite the completion of the modular unit installations.